

Geyser Controller Installation Check List / **Commissioning Sheet**

Geyser Info	Size of Gove	or? (litros)		
	Size of Geyser? (litres) Size of Geyser Element? (kW)			
	Number of Solar Panels in series?			
Solar Panels details	Wp per Solar Panel? (W)			
	Voc per Solar Panel? (V)			
	Vmp per Solar Panel? (V)			
Installation Details	Where is the Controller installed?			
	Approximate length of cable between thermistor & controller? (m)			
		s a DC fuse or DC disconnect installed between the panels & controller?		
		oes the Controller have enough ventilation? (100mm around)		
Controller Set Up	Is the Installed Thermostat set to maximum temperature? (above 65 degree			
	What is PV Voltage on the PV Connector Blocks? (+,-)			
	What is AC Voltage on the AC Input Connector Blocks? (Neutral/Live)			
	What is the 0			
	Does the Timer trigger on when manually enabled? (Yes/No)			
	What is the Current to the Element when the Controller is on? (A)			
Name of Install	er	, ,		
Address of Installation				
Date of Hand Over				
Installers Contact Number				
Installers Signature				
Comment				

NB: Please attach photographs of the Installation & a copy of the COC. Please send completed document to support@microcare.co.za



